

HIGHLANDS ROAD MAINTENANCE AND UPGRADING (SECTOR) PROJECT ADB SUPPLEMENTARY LOANS 2242-2243 (SF)

PROJECTS IMPLEMENTATION PROGRAMME

FOR THE PERIOD JAN 2006 TO JUN 2010

| Item No.  | Description  | Progress (%) | 2006 |     |       |       |     |     |     |     |      |     |     |     | 2007 |     |     |     |     |     |     |     |      |     |     |     | 2008 |     |     |     |     |     |     |     |      |     |     |     | 2009 |     |     |     |     |     |     |     |      |     |     |     | 2010 |     |     |     |     |     |     |     |      |     |     |     |
|---|--|--------------|------|-----|-------|-------|-----|-----|-----|-----|------|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|
|   |  |              | JAN  | FEB | MARCH | APRIL | MAY | JUN | JUL | AUG | SEPT | OCT | NOV | DEC | JAN  | FEB | MAR | APR | MAY | JUN | JUL | AUG | SEPT | OCT | NOV | DEC | JAN  | FEB | MAR | APR | MAY | JUN | JUL | AUG | SEPT | OCT | NOV | DEC | JAN  | FEB | MAR | APR | MAY | JUN | JUL | AUG | SEPT | OCT | NOV | DEC | JAN  | FEB | MAR | APR | MAY | JUN | JUL | AUG | SEPT | OCT | NOV | DEC |
| <b>SUPPLEMENTARY LOAN - WHP- SUB-PROJECTS</b>   |  |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 2   | <b>KINDENG - KONDEPEN A - 11 Km. (ICB 10.45 km.)</b>                               |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 7   | Survey of road corridor  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 8   | Detailed Design and Bid Document   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 9   | ADB Review and Approval of Bid Document  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 13  | Contract Signature   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 14  | Possession of Site   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 15  | Construction Period  | 57           |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 16  | <b>BANZ - KARAMENG, 10.4 Km. (NCB 10.4 km.)</b>                                    |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 21  | Survey of road corridor  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 22  | Detailed Design and Bid Document   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 23  | ADB Review and Approval of Bid Document  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 27  | Contract Signature   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 28  | Possession of Site   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 29  | Construction Period  | 30           |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 30  | <b>KARAMENG - DONA, 9.11 Km. (ICB 9.11 km.)</b>                                    |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 35  | Survey of road corridor  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 36  | Detailed Design and Bid Document   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 37  | ADB Review and Approval of Bid Document  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 41  | Contract Signature   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 42  | Possession of Site   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 43  | Construction Period  | 19           |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| <b>SUPPLEMENTARY LOAN - SIMBU- SUB-PROJECTS</b> |  |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 44  | <b>KORONGE - KEROWAGI, 7km. (NCB 6.8 km.)</b>                                      |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 50  | Survey of road corridor  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 51  | Detailed Design and Bid Document   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 52  | ADB Review and Approval of Bid Document  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 56  | Contract Signature   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 57  | Possession of Site   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 58  | Construction Period  | 76           |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 59  | <b>KEROWAGI-DONA, 29Km. (ICB 28.4 Km.)</b>   |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 64  | Survey of road corridor  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 65  | Detailed Design and Bid Document   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 66  | ADB Review and Approval of Bid Document  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 70  | Contract Signature   | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 71  | Possession of Site   | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 72  | Construction Period  | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 73  | <b>GEWA-GEMBOGLE, 21 Km (ICB 21 Km )</b>   |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 74  | Survey of road corridor  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 75  | Detailed Design and Bid Drawings   | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 76  | ADB Review and Approval of Bid Document  | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 77  | Contract Signature   | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 78  | Possession of Site   | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 79  | Construction Period  | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| <b>SUPPLEMENTARY LOAN - ENGA- SUB-PROJECTS</b>  |  |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 81  | <b>WARUMANDA LAIAGAM - SPLITTED AFTER TENDERING IN THE FOLLOWING TWO SECTIONS:</b> |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 82  | <b>WARUMANDA-LAME BRIDGE (ICB 9.6 Km)</b>  |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 83  | Survey of road corridor  | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 84  | Bidding Document   | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 85  | ADB Review and Approval of Bid Document  | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 86  | Contract Signature   | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 87  | Possession of Site   | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 88  | Construction Period  | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 89  | <b>LAME BRIDGE - LAIAGAM - SPLITTED IN THE FOLLOWING TWO SECTIONS:</b>             |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 89  | <b>LAME BRIDGE -LAIAGAM 2A (10.03 Km)</b>  |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 90  | Survey of road corridor  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 91  | Bidding Document   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 92  | ADB Review and Approval of Bid Document  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 93  | Contract Signature   | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 94  | Possession of Site   | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 95  | Construction Period  | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 95  | <b>LAME BRIDGE -LAIAGAM 2B (8.58 Km)</b>   |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 96  | Survey of road corridor  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 97  | Bidding Document   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 98  | ADB Review and Approval of Bid Document  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 99  | Contract Signature   | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 100   | Possession of Site   | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 101   | Construction Period  | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 96  | <b>SUPPLEMENTARY LOAN - SHP - SUB-PROJECTS</b>                                     |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 97  | <b>IALIBU KAGUA (SPLITTED INTO FOLLOWING SECTIONS:</b>                             |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 98  | <b>IALIBU - 7 CORNERS VILLAGE (ICB 19.7 Km)</b>                                    |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 99  | Survey of road corridor  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 100   | Bidding Document   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 101   | ADB Review and Approval of Bid Document  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 102   | Possession of Site   | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 103   | Construction Period  | 0            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 104   | <b>7 CORNERS VILLAGE-KAGUA (NCB 12.3 Km)</b>                                       |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 105   | Survey of road corridor  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 106   | Detailed Design and Bid Drawings   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 107   | ADB Review and Approval of Bid Document  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 108   | Contract Signature   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 109   | Possession of Site   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 110   | Construction Period  | 11           |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 111   | <b>IALIBU - PANGIA (ICB 22 Km)</b>   |              |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 112   | Survey of road corridor  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 113   | Detailed Design and Bid Drawings   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 114   | ADB Review and Approval of Bid Document  | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 115   | Contract Signature   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 116   | Possession of Site   | 100          |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |
| 117   | Construction Period  | 5            |      |     |       |       |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |      |     |     |     |     |     |     |     |      |     |     |     |

